MB Entry

Bill Number	**1 and Final Bill - Submitted Date : - Measurement Date :**
Agency Name-HEWP ID	M/S SHUBHAM CONSTRUCTION CO. and INFRASTRUCTURE -**2021R3902**
Tender Number and Name	**2023_HRY_322489_1**-Pond1 Rejuvenation of Pond (Bhaya Pond)at village Ishmaila-9B (Phase -11 M.P.)
Work Name	Rejuvenation of Pond (Bhaya Pond)at village Ishmaila-9B (Phase -11 M.P.)[190.82]
Allotment Number	DEV/FY2023-24/031804 **Date** : 16-01-2024 **Amount (lakh)** : 156.19
Agreement Start Date	23-01-2024 **End Date**: 17-01-2025

	Component Name/Sub Component/ITEM/Description	Unit	No.	L	B	D	Qty	Total Qty
	Development of Pond							
	Pond dsludging, dewatering							
1	***HSR Item 4.8.1*** **-Earth work in rough excavation, banking excavated earth in layers not exceeding 20cm in depth, breaking clods, watering, rolling each layer with ½ tonne roller or wooden or steel rammers, and rolling every 3rd and top-most layer with power roller of minimum 8 tonnes and dressing up in embankments for roads, flood banks, marginal banks and guide banks or filling up ground depressions, lead up to 50 m and lift up to 1.5 m : 1. All kinds of soil-**Through Rate							
1	.	cum	1.00	3427.035	3.462	1.000	11864.396	11864.396
2	.	cum	0.50	5125.250	3.462	1.000	8871.808	8871.808
	Item Total							**20736.204**
2	***HSR Item 4.12.1*** **-Earth work in excavation by mechanical means (Hydraulic excavator)/manual means over areas (exceeding 30 cm in depth, 1.5 m in width as well as 10 sqm on plan) including getting out and disposal of excavated earth lead up to 50 m and lift up to 1.5 m, as directed by Engineer-in-charge. 1. All kinds of soil-**Through Rate							
1	top and bottom	cum	1.00	42192.064	1.000	1.000	42192.063	42192.063
2	balance	cum	1.00	10068.708	1.000	1.000	10068.708	10068.708
	Item Total							**52260.771**
3	***HSR Item 7.70*** **-Extra for bailing / pumping out standing water of pond caused by springs, sub soil water, canal or river seepage and broken water mains or drains except rain water collected in the trenches or foundations before laying brick work.-**Through Rate							
1	area as per survey drawing	Kilolitre	1.00	0.000	0.000	0.000	58602.703	58602.703
	Item Total							**58602.703**

	Component Name/Sub Component/ITEM/Description	Unit	No.	L	B	D	Qty	Total Qty
4	***HSR Item 3.1.2*** **-By Mechanical Transport including loading, unloading and stacking 2. Earth-**1km							
1	Qty same as per HSR 4.12.1	cum	1.00	10068.708	1.000	1.000	10068.708	10068.708
	Item Total							**10068.708**
	Sub Component Total							**141668.386**
	cattle ghat 75x100							
5	***HSR Item 4.14.1*** **-Earth work in excavation by mechanical means (Hydraulic excavator) / manual means in foundation trenches or drains (not exceeding 1.5 m in width or 10 sqm on plan), including dressing of sides and ramming of bottoms, lift up to 1.5 m, including getting out the excavated soil and disposal of surplus excavated soil as directed, within a lead of 50 m. 1. All kinds of soil.-**Through Rate							
1	ghat long wall	cum	2.00	30.480	0.762	0.914	42.457	42.457
2	short wall	cum	3.00	21.946	0.762	0.610	30.603	30.603
	Item Total							**73.060**
6	***HSR Item 4.37*** **-Filling with available fly ash and earth (excluding rock) in trenches or embankment in layers (each layer should not exceed 15 cm), with intermediate layer of compacted earth (Soil density of 98%) after every four layers of compacted depth of fly ash, sides and top layer of filling shall be done with earth having total minimum compacted thickness 30 cm or as decided by Engineer -in-charge, including compacting each layer by rolling/ ramming and watering, all complete as per drawing and direction of Engineer -in - charge.-**Through Rate							
1	.	cum	1.00	29.566	21.946	0.610	395.802	395.802
	Item Total							**395.802**
7	***HSR Item 10.33.1*** **-Providing and laying of brick on edge flooring with bricks of class designation 7.5 on a bed of 12 mm cement mortar, including filling the joints with same mortar, with common burnt clay non modular bricks: 1. 1:4 (1 cement : 4 coarse sand)-**Through Rate							
1	floor	Sqm	1.00	29.566	21.946	0.000	648.855	648.855
	Item Total							**648.855**

	Component Name/Sub Component/ITEM/Description	Unit	No.	L	B	D	Qty	Total Qty
8	***HSR Item 10.100.2*** **-Cement Concrete 1:8:16 Flooring 2. Cement Concrete 1:8:16 with stone aggregate 40 mm size in foundation and plinth.-**Through Rate							
1	floor	cum	1.00	29.566	21.946	0.101	65.534	65.534
	Item Total							**65.534**
9	***HSR Item 7.21.1*** **-Brick work with common burnt clay non-modular bricks of class designation 10.5 in foundation and plinth in: 1. Cement mortar 1:4 (1 cement : 4 coarse sand)-**Through Rate							
1	long wall	cum	2.00	30.480	0.686	0.229	9.576	9.576
2	long wall	cum	2.00	30.480	0.572	0.229	7.985	7.985
3	long wall (5.75 plus 3.75 plus 4.75)/3	cum	2.00	30.480	0.457	1.448	40.339	40.339
4	short wall	cum	2.00	21.946	0.686	0.229	6.895	6.895
5	short wall	cum	2.00	21.946	0.572	0.229	5.749	5.749
6	short wall	cum	2.00	21.946	0.457	1.448	29.045	29.045
	Item Total							**99.589**
10	***HSR Item 6.1.7*** **-Providing and laying in position cement concrete of specified grade excluding the cost of centering and shuttering - All work below plinth level and up to Floor IV level: 7. 1:5:10 (1 cement : 5 coarse sand (zone-III): 10 graded stone aggregate 40 mm nominal size)-**Through Rate							
1	long wall	cum	2.00	30.480	0.762	0.229	10.637	10.637
2	short wall	cum	3.00	21.946	0.762	0.229	11.489	11.489
	Item Total							**22.126**
11	***HSR Item 6.14.1*** **-Providing and laying in position specified grade of reinforced cement concrete, excluding the cost of centering, shuttering, finishing and reinforcement - All work up to plinth level : 1. 1:1.5:3 (1 cement : 1.5 coarse sand (zone-III): 3 graded stone aggregate 20 mm nominal size)-**Through Rate							
1	ramp	cum	1.00	21.946	3.658	0.152	12.202	12.202
	Item Total							**12.202**
	Sub Component Total							**1317.168**

	Component Name/Sub Component/ITEM/Description	Unit	No.	L	B	D	Qty	Total Qty
	Const of step ghat							
12	***HSR Item 10.7*** **-Providing and laying of conglomerate floor 50mm thick cement concrete topping 1:2:4-**Through Rate							
1	side wall	Sqm	2.00	30.480	0.457	0.000	27.859	27.859
2	side wall	Sqm	2.00	21.946	0.457	0.000	20.059	20.059
	Item Total							**47.918**
	Sub Component Total							**47.918**
	Component Total							**143033.472**
	Grand Total							**143033.472**